

FOR OFFICE USE ONLY

Date Received:

**Producer Statement for installation of
 a Solid/Liquid Fuel Heater and Wetback/Booster**

CHECKLIST FOR THE INSTALLATION OF

Please select as applicable: **Solid Fuel Heater** **Liquid Fuel Heater** **Free standing** **Inbuilt**

Make: Model: Serial No.

Building Consent Number:	Tick as Appropriate		Yes	N/A
• The existing chimney has been cleaned prior to installation	<input type="checkbox"/>	<input type="checkbox"/>		
• The fireplace surround/chimney face junction is sealed up with heat resistant material	<input type="checkbox"/>	<input type="checkbox"/>		
• The flue pipe is constructed of austenitic stainless steel	<input type="checkbox"/>	<input type="checkbox"/>		
• Seismic restraint has been fitted	<input type="checkbox"/>	<input type="checkbox"/>		
• The flue sections are secured together with stainless steel rivets	<input type="checkbox"/>	<input type="checkbox"/>		
• The flue is secured to the appliance	<input type="checkbox"/>	<input type="checkbox"/>		
• The chimney void has been vented at the top	<input type="checkbox"/>	<input type="checkbox"/>		
• Flue and appliance clearances have been achieved in terms of the manufacturer's instructions or AS/NZS 2918	<input type="checkbox"/>	<input type="checkbox"/>		
• The flue height meets the minimum specified in the manufacturer's instructions, and Regional Council Rules.	<input type="checkbox"/>	<input type="checkbox"/>		
• The appliance has been installed and commissioned in accordance with the manufacturer's installation and operating instructions. (Liquid fuel appliance only)	<input type="checkbox"/>	<input type="checkbox"/>		
• The liquid fuel storage tank and feed system has been installed in accordance with AS 1691 or equivalent	<input type="checkbox"/>	<input type="checkbox"/>		
• Smoke detectors as detailed on the building consent documents are installed.	<input type="checkbox"/>	<input type="checkbox"/>		

CERTIFICATION BY INSTALLER

I (*print name*)
 certify that the above specified installation has been carried out as described and in accordance with the manufacturer's installation instructions and the current approved building code requirements.

Installer's Signature: Date:

CERTIFICATION BY PLUMBER

I (*print name*) Registration number:
 declare that I carried out the wetback/booster installation (plumbing work) on the above project in accordance with current building code requirements.

Plumber's Signature: Date: